

# Air Source & Water to Air -- Geothermal High Efficiency Application

**ATTENTION -- No incentive will be paid if the verification test is not completed! It is the homeowner's responsibility to ensure the contractor completes the performance testing.** Contact Roger Hunt (402-239-9406); Steve Walker (308-535-5324); or Kelly Beiermann (402-563-5415), with any questions.

Direct Incentive -OR-  Low Interest Loan --- Apply for one!

1. **Name of HVAC Contractor:** \_\_\_\_\_ Tax ID #: \_\_\_\_\_  
Address & City: \_\_\_\_\_ Phone Number: \_\_\_\_\_

2. **Homeowner's Name:** \_\_\_\_\_ Electric Utility: \_\_\_\_\_  
Homeowner's Address & City: \_\_\_\_\_ Daytime Phone: \_\_\_\_\_  
Installation Address & City\*: \_\_\_\_\_ Acct or Meter #\* \_\_\_\_\_

3. **Equipment Information:** Tonnage: \_\_\_\_\_ Equipment Mfr.: \_\_\_\_\_ Heat Pump Model #: \_\_\_\_\_  
Air Source HP: SEER \_\_\_\_\_ EER \_\_\_\_\_ HSPF \_\_\_\_\_; Backup Heat: Electric \_\_\_\_\_ (kW), or Fossil Fuel \_\_\_\_\_ (Btuh)  
Ground Source HP: Full Load EER \_\_\_\_\_ COP \_\_\_\_\_; or Partial Load (if Variable Capacity) EER \_\_\_\_\_ COP \_\_\_\_\_  
Type of Installation: New Construction \_\_\_\_\_, A/C to a Heat Pump \_\_\_\_\_, or Existing Heat Pump to New Heat Pump \_\_\_\_\_

**Verification Tip! Having the manufacturer's performance data, on site and at the time of verification testing, will be helpful. Test installation with hot water generator off. See Heat Pump Performance Verification Tips on [www.nppd.com](http://www.nppd.com) for steps below!**

## 4. Determine CFM: (Complete section A or B)

- A) Total External Static Pressure (ESP) \_\_\_\_\_ inches of W.C.; Equivalent CFM (per mfr's specifications @ measured ESP) \_\_\_\_\_
- B) Airflow check – temperature rise method with electric furnace (test in emergency heat mode)
- 1) \_\_\_\_\_ Volts x \_\_\_\_\_ Amps = \_\_\_\_\_ Watts x 3.414 = \_\_\_\_\_ Btuh
- 2) \_\_\_\_\_ Supply Air °F (minus) \_\_\_\_\_ Return Air °F = \_\_\_\_\_ Temp. Difference (TD) °F
- 3) \_\_\_\_\_ Btuh (divided by) 1.08 (divided by) \_\_\_\_\_ (TD) °F = \_\_\_\_\_ CFM

## 5. Measured Heat Pump Capacity Calculation (Complete section A or B for air side)(test w/water heater generator off)

- A) **Heating cycle** (test in heat pump only mode)
- 1) \_\_\_\_\_ Supply Air °F (minus) \_\_\_\_\_ Return Air °F = \_\_\_\_\_ (TD) °F
- 2) 1.08 x \_\_\_\_\_ (TD) °F x \_\_\_\_\_ CFM (section 4) = \_\_\_\_\_ Btuh
- B) **Cooling Cycle** (run at least ten minutes prior to testing)
- 1) Return wet bulb temp. \_\_\_\_\_ = Enthalpy \_\_\_\_\_; Supply wet bulb temp. \_\_\_\_\_ = Enthalpy \_\_\_\_\_
- 2) 4.5 x \_\_\_\_\_ CFM (section 4) x \_\_\_\_\_ Enthalpy Difference = \_\_\_\_\_ Btuh

## 6. Quality Assurance Inspection Results:

- A) Measured Total CFM (section 4): \_\_\_\_\_ Measured Heat Pump Capacity (section 5): \_\_\_\_\_ Btuh
- B) Mfr's. Rated Capacity (Heating Capacity or Total Capacity): \_\_\_\_\_ Btuh
- C) Difference between rated and measured capacity (rated-measured)/rated) = \_\_\_\_\_ % Passed (within 10%) or Failed
- D) If failed - reason \_\_\_\_\_?
- E) HE or HR = \_\_\_\_\_ gpm X \_\_\_\_\_ TD X 485 (glycol) or 500 (water) = \_\_\_\_\_ Btuh (pressure difference needed to get gpm)
- F) Mfr's. Rated Heat of Extraction (HE) or Heat of Rejection (HR): \_\_\_\_\_ Btuh
- G) Difference between rated and measured capacity (rated-measured)/rated) = \_\_\_\_\_ % Passed (within 10%) or Failed
- H) If failed - reason \_\_\_\_\_?

7.  Check box to signify that AHRI Certificate is attached (required for all installations) AHRI Cert. # \_\_\_\_\_

## 8. I acknowledge that this installation is in compliance with the program guidelines.

Homeowner: \_\_\_\_\_  
Print Name Signature Date

Inspection by: \_\_\_\_\_  
Print Name Signature Date

NATE Certification # \_\_\_\_\_ (NATE Certification is requested, but not mandatory for this application process)

## 9. Submit this application to your local utility for approval and processing for payment